

Form G1 Completion Certificate

YOUR
LOGO
HERE

For use with BS 7909, Code of practice for
temporary electrical systems for
entertainment and related purposes.

Certificate Reference: TES/ *** NOT FOR USE ***
Emergency Telephone No: 01234567890

Date of Inspection: 01/01/1998
Retest / Expiry Date: 02/01/1998

PART 1: DESCRIPTION OF ACTIVITY COVERED AND SUPPLY CHARACTERISTICS

1.1 Event: 1.2 Venue name or location:
1.3 Does this certificate cover a subsection of a larger system? No Yes, give details below ↓
N/A
1.4 Supply: 1.5 Maximum demand: Amps 1.6 Distribution schematic:

PART 2: SYSTEM DETAILS OF SUPPLY / USE (One certificate for a system fed from each supply)

2.1 Supply source:
Generator at: N/A
Installed supply at: N/A
2.2 Supply earthing arrangements: (If TT see BS 7909 C.4.5)
2.3 Protective device at source of supply: Rating (In): Amps
RCD / RCBO IΔn: mA RCD time delay: ms RCD current rating: Amps
2.4 Additional earthing arrangements: Are earth electrodes deployed? No Yes, give details below ↓
N/A
2.5 Interconnection of earthing systems:
Have deliberate connections between the temporary distribution and any other system been made? No If yes, give details below ↓
N/A
2.6 Protective devices in the ISU: (If ISU present) N/A Rating (In): N/A Amps
RCD / RCBO IΔn: N/A mA RCD time delay: N/A ms RCD current rating: N/A Amps
2.7 Final circuit's details and test results should be shown on a schedule of test results, where appropriate: Attached
2.8 Deviations from BS 7909, the design, or any other relevant information:
 No deviations.

PART 3: ESSENTIAL INSPECTIONS & TESTS

3.1 Visual inspection satisfactory: X
3.2 Polarity throughout satisfactory: X
3.3 Earth fault loop impedance satisfactory: X
3.4 RCD / T buttons functional satisfactory: X
3.5 Evidence of formal inspection & test provided & satisfactory for electrical equipment: X
3.6 Earth loop impedance of the supply, measured at the source of supply or ISU if present:

PART 4: DECLARATION

I certify that the temporary electrical distribution system described above has been set-up in accordance with the recommendations of the current edition of BS 7909 and inspection and testing has been completed. To the best of my knowledge and belief, the system is safe and suitable for the intended purpose.

Company / Trading As: ABC Name: A Sparks
Signed: * NOT FOR USE * For and on behalf of: * NOT FOR USE *
Date: 01/01/1998